

Activity ID	Activity Name	Orig Dur	Rem Dur	Start	Finish	2024												2025			
						Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov
CARTERET FERRY TERMINAL (11/19/24)																					
SITE PERMITTING																					
CF-1020	FTA ENVIRONMENTAL ASSESSMENT (EA)	170	0	11-01-23 A	08-26-24 A																
CF-1030	NJDEP - PREP, SUBMISSION & APPROVAL	127	0	01-02-24 A	01-03-24 A																
CF-1025	CARTERET APPROVAL	0	0	01-04-24 A																	
CF-1035	FREEHOLD SOIL CONSERVATION DISTRICT - PREP, SUBMISSION & APPROVAL	63	0	01-04-24 A	07-19-24 A																
DESIGN/ ESTIMATING/ PLANNING																					
CF-1040	CONCEPT PLANS & ESTIMATES	70	0	08-04-23 A	11-13-23 A																
CF-1045	CONCEPT APPROVAL	0	0		11-13-23 A																
CF-1050	CONTROL ESTIMATE ISSUED	0	0		11-21-23 A																
CF-1055	SCHEMATIC DESIGN	30	0	11-21-23 A	01-04-24 A																
CF-1060	SCHEMATIC ESTIMATE/ RECONCILIATION/ VE	19	0	01-05-24 A	01-26-24 A																
CF-1090	DESIGN DEVELOPMENT	34	0	01-29-24 A	05-20-24 A																
CF-1065	DD ESTIMATE/ RECONCILIATION/ VE	20	0	05-21-24 A	06-13-24 A																
CF-1115	PREP FRONT END	23	0	05-21-24 A	06-21-24 A																
CF-1120	SCOPE/ ALLOWANCE ADJUSTMENTS	15	0	06-14-24 A	08-30-24 A																
CF-1070	CONSTRUCTION DOCUMENTS	62	0	06-18-24 A	09-13-24 A																
CF-1105	NJ DOT REVIEW (FRONT END BID DOCUMENTS, DD DESIGN SET)	60	18	06-24-24 A	12-13-24																
CF-1110	OFFICE OF STATE CONTROLLER (FRONT END BID DOCUMENTS & TECHNICAL SPECIFICATIONS)	30	18	06-24-24 A	12-13-24																
PURCHASING																					
CF-1095	PREP ALL FORMAL BID DOCUMENTS	59	0	06-24-24 A	09-16-24 A																
CF-1125	FINALIZE FEDERAL FUNDING PROCESS	75	29	08-12-24 A	12-31-24																
CF-1130	FINALIZE DOCUMENTS/ DRAWINGS FOR BIDDING	50	8	09-17-24 A	11-29-24																
CF-1100	ADVERTISE BID OPPORTUNITY	10	10	01-02-25	01-15-25																
CF-1075	BID CYLCLE 1: RECEIPT/ REVIEW/ ACCEPT OR REJECT	25	25	01-16-25	02-20-25																
CF-1080	BID CYLCLE 2 (IF REJECTED): RECEIPT/ REVIEW/ ACCEPT	17	17	02-21-25	03-17-25																
CF-1085	PROJECT AWARD	0	0		03-17-25																

■ Actual Work
■ Remaining Work
■ Critical Remaining Work
◆ Milestone
◆ Critical Milestone

Run Date: 11-21-24 - 15:45
Data Date: 11-19-24
Project Start: 08-04-23
Project Finish: 03-17-25
Page 1 of 1

TORCON, INC.
CARTERET FERRY TERMINAL (11/19/24)
PRECONSTRUCTION SCHEDULE



Project # TEMPL			
Date	Revision	Checked	Approved

